Impact of Prefabrication Technology & Equipment on Profitability

Er.Mukunda B. Shep¹, Prof. Ashish P. Waghmare² ¹Dept of Civil Engineering ²Assistant Professor, Dept of Civil Engineering ^{1,2} D. Y. Patil School of Engineering & Technology, Lohegaon, Pune

Abstract- Prefabricated buildings and structures are mounted from uniform prefabricated three-dimensional units, providing strength, preset thermal properties of structures, dynamic stability, and immutability of geometric dimensions of the prefabricated elements during their manufacture, transportation, and installation in special and difficult conditions. Prefabrication has been widely regarded as a sustainable construction method in terms of its impact on environmental protection. One important aspect of this perspective is the influence of prefabrication on construction waste reduction and the subsequent waste handling activities, including waste sorting, reuse, recycle, and disposal Suggestions for improvement of the industry and study on cost effectiveness of precast concrete construction. In this project replacement of non-structural component with the prefabrication element is proposed. The cost benefit analysis will be studied including prefabrication element in conventional building.

I. INTRODUCTION

1.1 General

Prefabrication has been widely regarded as a sustainable construction method in terms of its impact on environmental protection. One important aspect of this perspective is the influence of prefabrication on construction waste reduction and the subsequent waste handling activities, including waste sorting, reuse, recycle, and disposal. Never the less, it would appear that existing research with regard to this topic has failed to take into account its innate dynamic character of the process of construction waste minimization; integrating all essential waste handling activities has never been achieved thus far. This report proposes a dynamic model for quantitatively evaluating the possible impacts arising from the application of prefabrication technology on construction waste reduction and the subsequent waste handling activities

1.2 Objectives

• To study construction process of prefabrication systems.

- To compare prefabrication construction with conventional construction in terms of cost, work breakdown structure and feasibility.
- The object of this seminar is to identify new methodologies in the Construction Industry.
- To identify the cost benefit analysis to change parts of RCC building with prefabrication parts for instance doors and windows frame, prefabrication walls, w.c., bath and staircase.

1.3 Scope of the Project

- Project deals about the theoretical apparatus defining a classification of prefabrication in construction.
- It deals about the criteria that influence the decision on the deployment of prefabricated elements to the project.
- It also brings the results of survey focused on the application of prefabricated construction methods.

II. LITERATURE REVIEW

VaishaliTurai The growth of Indian construction is going to become a fast to fulfill (meet) the need of future generation, time effective and achieving advance technique. The paper based on time comparison of precast concrete vs. cast-in-place (i.e. traditional) concrete. How total time of construction by precast concrete system is less than the time by use of cast-in-place concrete. Time of any construction is directly varied with cost of construction. The time required for steel binding, shuttering, concreting then time required for curing will be minimize (7 days). The Precast is manufactured in factory (i.e. in controlled environment) with required quality, easily mix, and cure till achieved good quantity with desired strength. Precast concrete is manufactured in factory and transport to site. The strength of precast concrete is achieved in greater extent by using high technology, controlled system. For precast construction less manpower is required, labors are required only to joint precast members. The time of rework due to improper work, faulty construction

method, unskilled labor, material quality, onsite environmental problem can be eliminated by using precast members.

T.Subramani1, M. Muhammad Ansar Prefabricated buildings and structures are mounted from uniform prefabricated three-dimensional units, providing strength, preset thermal properties of structures, dynamic stability, and immutability of geometric dimensions of the prefabricated elements during their manufacture, transportation, and installation in special and difficult conditions. Prefabrication has been widely regarded as sustainable construction method in terms of its impact on environmental protection. One important aspect of this perspective is the influence of prefabrication on construction waste reduction and the subsequent waste handling activities, including waste sorting, reuse, recycle, and disposal suggestions for improvement of the industry and study on cost effectiveness of precast concrete construction. The prefabricated building process usually starts with assembling of the steel, concrete and wood, or pure concrete frames.

Radziszewska-ZielinaA Poland to compare the economic benefits of traditional construction methods to prefabricated building systems indicated that the latter provided site labor savings of up to 70% while its incurred total construction where savings of close to 50% are achieved through the use of whole prefabrication methods. These examples are pointers to the immense positive benefits of prefabrication, in addition to reduced energy consumption, waste minimization, mitigation of GHG emission and overall negative environmental impacts. An appraisal of building systems, their characteristics and the challenges they pose to the construction industry, especially in urban, fast-paced regions like the UAE, constitutes the background of this study Lu, W. and Yuan The construction industry around the globe has been increasingly advocated to utilize prefabrication to minimize waste, thereby alleviating associated negative impacts on environment and the society. Previous studies have reported on waste reduction potential from adopting prefabrication in various economies including Hong Kong. A significant shortcoming of these studies, however, is the neglect of the upstream processes of prefabrication including the manufacturing and transportation of components, which causes construction waste as well. To date it is still unclear how this portion of construction waste is generated and quantified. This study provides insights into understanding construction waste reduction through offshore prefabrication from a holistic view.

III. METHODOLOGY




Fig. 1 Methodology

3.1Prefabrication in housing construction

It is very clear that automation brings great value to businesses. It allows them to achieve higher capacities, improved quality and a wider product range, as well as allowing more options to be offered at significantly higher productivity. Companies that run automated prefabrication thus appear to be very satisfied. As to the question of whether the machine technology pays off, we are seeing a consistently positive image. It is important to think through and plan the transition process precisely. Ideally, experts should be involved at an early stage in the process in order to get the best possible result. By taking a step towards automation, businesses are set up for the future.

IJSART - Volume 5 Issue 7 – JULY 2019



Fig 2 prefabrication In Housing Construction

3.2 Prefabrication Elements

- Flooring / Roofing system.
- Precast Beams
- Precast Columns
- Precast wall panels
- Precast Slabs

3.3 Method

- Economy in large scale project with high degree of repetition in work construction.
- Special requirement in finishing.
- Consistency in structural quality control.
- Fast speed of construction.
- Constraints in availability of site resources (e.g. Materials & Laborites)
- Overall assessment of some or all of the above factors which points to the superiority of adopting precast construction over convention method.
- Local Jobs are last.

3.4 Problem Statement

- Name of site: Shivsai developers
- Name of builder : KiranVitthalNagawade
- Location of site : Plot no. 25&26 at nhawaretal. Shirur, dist. Pune
- Area of site : 6000 sqft
- Cost of project : 1.8 cr
- Name of consultant : Mahesh kadam
- Details of site :
 - i. 2bhk -- 3 flats per floor
 - ii. 1 bhk 2 flats per floor
- Present condition : excavation and prep for centrelinning for foundation
- Total built up area : 4800 per floor slab area (P+4)
- Owner and developer : kiranNagawade
- Architect : SidheshSonawane

Total flats : 20 flats i. 12 flats : 2bhk

Structural engineer ; Sachin Sharma

- ii. 8 flats : 1bhk
- This structure is conventional residential building. These case study having 20 flats and it is having (P+4) structure.



Fig 3 Elevation plan

IV. RESULT

4.1 Work Breakdown Structure Of Conventional Construction

	sd 10,0,09	Fit 10/90/09	ter 2nd Qu	arter Brd	Quarter	4th Quarter	1st Quart	ter	2rd Quarter	3rd Quarter
Mo	9.88 n 10/02/09			Add	d tasks with date	s to the timelin	e			Finish Fri 8(19)11
6	Task Mode +	Task Name	• Duration	• Start	• Finish •	• Predecessors •		Oct 11, '09 S M T W	Oct 18, 109 T F S S M T	Oct 25, '09 W T F S S M T W
1	-	# SHIVSAI G+4	485 days	Mon 10/12/09	Fri 8/19/11			-		
2	-	Excavation	15 days	Mon 10/12/09	Fri 10/30/09					
3	-	Foundation	10 days	Mon 11/2/09	Fri 11/13/09	2				
4	-	Murum Filling	4 days	Mon 11/16/09	Thu 11/19/09	3				
5	-	Slab 1	35 days	Fri 11/20/09	Thu 1/7/10	4				
6	-	Slab 2	35 days	Fri 1/8/10	Thu 2/25/10	5				
7	-	Slab 3	35 days	Fri 2/26/10	Thu 4/15/10	6				
8	-	Slab 4	35 days	Fri 4/16/10	Thu 6/3/10	7				
9	-	Slab 5	35 days	Fri 6/4/10	Thu 7/22/10	8				
10	•	Brickwork	60 days	Fri 7/23/10	Thu 10/14/10	9				
11	-	Plaster	29 days	Fri 10/15/10	Wed 11/24/10	10				
12	-	Plumbing	20 days	Thu 11/25/10	Wed 12/22/10	11				
13	-	Waterproof	15 days	Thu 12/23/10	Wed 1/12/11	12				
14	-	Tile work	35 days	Thu 1/13/11	Wed 3/2/11	13				
15	-	Electric work	25 days	Thu 3/3/11	Wed 4/6/11	14				
16	-	Painting	33 days	Thu 4/7/11	Mon 5/23/11	15				
17	-	Uft	40 days	Thu 11/25/10	Wed 1/19/11	11				
18	-	Drainage	15 days	Thu 1/20/11	Wed 2/9/11	17				
19	-	Compound wall	11 days	Thu 2/10/11	Thu 2/24/11	18				
20	5	Watertank	15 days	Fri 2/25/11	Thu 3/17/11	19				
21	-	Plinth finishing	15 days	Fri 3/18/11	Thu 4/7/11	20				
22	-	Door window	18 days	Fri 4/8/11	Tue 5/3/11	21				
25	5	Fabrication	58 days	Wed 5/4/11	Fri 7/22/11	22				
24	-	Tab, Light	20 days	Mon 7/25/11	Fri 8/19/11	23				
							•			

Fig 4 WBS Of Conventional Construction


ISSN [ONLINE]: 2395-1052

ISSN [ONLINE]: 2395-1052

IJSART - Volume 5 Issue 7 – JULY 2019

				6.										
-						h dates to th	e timeline						Finish Fri & 1911	
-	Task Name	Fixed Cost + A	lived Cost				Ictual 👻	Sep '09	Oct '09		v '09	Dec '09	Jan '10	
	4 SHIVSALG+4	 Fried Cost + A ₹0.00 	Prorated	Total Cost + ₹ 19,599,840.00		Variance + 19.599.840.00	₹0.00	00 0 10 2	0 • 1	10 15 1	0 10 11	23 6 15 4	30 27 3 10	1
2	Excavation	₹0.00	Prorated	\$0.00			₹0.00			h				
3	Foundation	₹0.00	Prorated	₹0.00			₹0.00			-				
4	Murum Filling	₹0.00	Prorated	₹0.00	₹0.00	₹0.00	₹0.00				1			
5	Slab 1	₹0.00	Prorated	₹0.00	₹0.00	₹0.00	₹0.00					_	_	
6	Slab 2	₹0.00	Prorated	₹0.00	₹0.00	₹0.00	₹0.00							ł
7	Slab 3	₹0.00	Prorated	专0.00	₹0.00	₹ 0.00	₹0.00							
8	Slab 4	₹0.00	Prorated	至0.00	₹0.00	₹ 0.00	₹0.00							
9	Slab 5	₹0.00	Prorated	₹0.00	₹0.00	₹ 0.00	₹0.00							
10	Brickwork	₹0.00	Prorated	₹0.00	₹0.00	₹0.00	₹0.00							
11	Plaster	₹0.00	Prorated	₹0.00	₹0.00	₹ 0.00	₹0.00							
12	Plumbing	₹0.00	Prorated	₹0.00	₹0.00	₹ 0.00	₹0.00							
13	Waterproof	₹0.00	Prorated	₹0.00	₹0.00	₹ 0.00	₹0.00							
14	Tile work	₹0.00	Prorated	₹0.00	₹0.00	₹ 0.00	₹0.00							
15	Electric work	₹0.00	Prorated	₹0.00	₹0.00	₹ 0.00	₹0.00							
16	Painting	₹0.00	Prorated	至0.00	₹0.00	₹ 0.00	₹0.00							
17	Lift	₹0.00	Prorated	专0.00	₹0.00	₹ 0.00	₹0.00							
18	Drainage	₹0.00	Prorated	至0.00	₹0.00	₹0.00	₹0.00							
19	Compound wall	₹0.00	Prorated	专0.00	₹0.00	₹ 0.00	₹0.00							
20	Water tank	₹0.00	Prorated	₹0.00	₹0.00	₹0.00	₹0.00							
21	Plinth finishing	₹0.00	Prorated	至0.00			₹0.00							
22	Door window	₹0.00	Prorated	₹0.00	₹0.00	₹ 0.00	₹0.00							
23	Fabrication	₹0.00	Prorated	₹0.00			₹0.00							
24	Teb, Light	₹0.00	Prorated	₹0.00	₹0.00	₹ 0.00	₹0.00							
	NEW TASIS : AUTO SCHED						F	4		2	目開	■ 0		


Fig 5 Costing Of Conventional Construction



Result from WBS of Conventional Construction from MSP is:

- No. of days 485
- Cost with material+labour-1,96,00,000/-

4.2 Work Breakdown Structure Of Prefabrication Construction






Fig 8 Costing Of Prefabrication Construction




Fig 9 Work Flow Of Conventional Construction

Result from WBS of Prefabrication Construction from MSP is:

- No. of days 415 .
- Cost with material+labour-1,90,80,000/-

4.3 Comparison Of Conventional Construction To **Prefabrication Construction**

Type	Duration	Cost
Conventional Construction	485	19600000
Prefabrication Construction	415	19080000




Fig 10 Comparison of Duration for Conventional Construction To Prefabrication Construction




Fig 11 Comparison of Cost for Conventional Construction To Prefabrication Construction

V. CONCLUSION

- A comparative survey from site found that prefabrication reduced activities associated with repetitive body movements, ergonomic challenges and ergonomic problems.
- A conventional RCC case study is selected and its cost estimate, schedule and work break down structure in MSP is prepared.
- Prefabrication technology has not transferred as easily when compared with other technologies because it is a production technology or knowledge based and not a consumption technology or product based.
- The survey found that 92% workers reported that the use of prefabrication Preassembly and precast would reduce hazards related to material handling on site and that the reduction of scaffolding through the use of prefabricated preassernbly or precast components would lead to less falls on sites.

REFERENCES

 H. W. Lee' Macroeconomic Labor Productivity and Its Impact on Firm's Profitability' August 2013

- [2] VaishaliTurai' A Study of Cost Comparison of Precast Concrete Vs Cast-In-Place Concrete' Volume – 2, Issue – 2, June – 2016
- [3] Aki Aapaoja1'THE CHALLENGES OF STANDARDIZATION OF PRODUCTS AND PROCESSES IN CONSTRUCTION'
- [4] Tony Cunningham' Factors Affecting The Cost of Building Work – An Overview'2013-10-09
- [5] T.Subramani' Impact Of Prefabricated Technology And Equipment On The Profitability Using Primavera'Volume 6, Issue 3, May- June 2017
- [6] N.Dineshkumar' Comparative Study on Prefabrication Construction with Cast In-Situ Construction of Residential Buildings' ISSN 2348 – 7968
- [7] EvanjalineLibie' IMPACT OF PREFABRICATION ON PROFITABILITY OVER TRADITIONAL CONSTRUCTION' ISSN: 2455-5797
- [8] Abhishek K.Taware1' Prefabrication, Sustainable Technique in Building Construction' Volume 1, Issue 2, February 2017
- [9] Ong Ying Rui1' The Productivity Rate of Prefabricated Pre-Finished Volumetric
 - a. Construction (PPVC)'